COMPLETION REPORT

	Name of work	:	Removal of debris near S.T.P plant in, JP PARK ,Ward No.
	Sanctioned Estimate No. & Date	:	CE/RRN/TS NO.06/21-22 Date:-20.05.2021.
3	Head of Account	:	(P-3853).
4	Entrustment Order No. & Dated	:	EE(P)/RRN/Wo No./11/21-22 Date:-29.06.2021.
5	Name of the Contractor	:	**Sri.K.R.Govindaraju.**
6	Date of Commencement	:	
	a) Time stipulated for completion of work (Days)	:	**90days**
	b) Date of Completion	:	13.07.2021
	c) Delay in Execution of Work (Days)	:	-
7	Measurement recorded in	:	MB No 4013 Page No.from 402291 to 402291/2
8	Check measurement of the A.E.E. on.....	:	MB No 4013 Page No.from 402291 to 402291/2
9	Name of the Official in charge of the work.	:	Dinesh kumar.B.K.
	a) Asst. Engineer	:	Dinesh kumar.B.K.
	b) Asst. Exe. Engineer	:	Dinesh Kumar.B.K.

Sanctioned Sub estimated amount(Rs.)	Amount claims as per actually vide as per bills(Rs.)	Difference	
		Excess	Savings
25,00,000/-	**1st and Final = Rs.22,01,022.00**	_	-

1. Certified that the above work has been completed within the stipulated time noted in the work order.
2. Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3. Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embedded in the agreement.

Assistant Engineer(P)
BBMP.

Assistant Executive Engineer
Bhruth Bangaluru Mahanagara Palike

Assistant Engineer (Project)
R.R. Nagar Project Sub-Division-01
Bruhat Bengaluru Mahanagara Palike

Executive Engineer(Project)
Bhruth Bangaluru Mahanagara Palike

Executive Engineer (Project)
Bruhat Bangalore Mahanagara Palike
Rajarajeshwari Nagar Zone

Scanned by TapScanner